

1849-07-09

Memo on St Andrew's Cathedral 9/7/1849

Broughton, William Grant

<https://myrrh.library.moore.edu.au:443/handle/10248/11345>

Downloaded from Myrrh, the Moore College Institutional Repository

S.P.G. BROUGHTON LETTERS 1849
Mem on St Andrew's Cathedral, 9/7/1849

The first Contract was accepted 14/9/46 for the alteration of the Tower Foundations in sum of £418. 10. 0

The second Contract 18/1/47 for raising walls from the Foundations to the height of the sills of the Nave Aisle windows £1125. 0.0

The third Contract 16/9/47 for carrying the walls of the South & ~~From~~ North Aisles and the West Front to the height of the Spring of the Arches of Aisle windows £868.10.0

The fourth Contract 3/7/48 for raising the South Aisle walls of Nave to the full height and half the West Front to a corresponding height (completed June 1849) £584.10.0

Cost of erecting cottage in Cathedral Close £60. 2.0

Cost of filling up inner are of Cathedral £60. 2.0

Commission & Sundries about £260. 0.0

Total expenditure to 30 June 1849 £3338. 2.0

Tenders have been advertised for another contract to carry the walls of the north aisle to their full height, and those of the North Transept and west front to a corresponding height. Estimated cost £700.

Funds:

9/7/49: Cash in Bank (Engl subs haing previously paid in £300)	£200. 0.0
Subs due for 1849	271. 0.0
Expected from Engl per Mr Markland	500. 0.0
Subs by 2 ladies in England, to be met by like amount of Col ladies	600. 0.0
Total	£1571. 0.0